

	Activity Name	Start Date	Finish Date	Duration (Work Weeks)	2009												2010												2011													
					J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M																
1	Site Selected	6/1/09																																								
2	Site Plans	6/1/09	7/10/09	6.00																																						
3	3D Building Models	6/1/09	7/17/09	7.00																																						
4	Floor Plans	6/1/09	7/10/09	6.00																																						
5	Building Design	8/3/09	10/30/09	13.00																																						
6	Geotech Report	7/13/09	8/21/09	6.00																																						
7	Design Approval	11/2/09																																								
8	Construction Document Generation	11/2/09	1/1/10	9.00																																						
9	Permit Application	1/4/10	2/12/10	6.00																																						
10	Building Permit	2/15/10																																								
11	Driveway MODOT Design	11/9/09	12/11/09	5.00																																						
12	Apply for MODOT Permit	12/21/09	1/29/10	6.00																																						
13	MODOT Permit	2/1/10																																								
14	DNR Permit	11/16/09	12/25/09	6.00																																						
15	Water District Approval	2/1/10																																								
16	MSD Drawings	11/16/09	12/25/09	6.00																																						
17	MSD Approval	2/1/10																																								
18	Request for Bids	2/15/10	3/12/10	4.00																																						
19	Evaluation of Bids	3/22/10	4/2/10	2.00																																						
20	Contract Award	4/12/10																																								
21	Excavation	4/19/10	4/30/10	2.00																																						
22	Foundation and Footings																																									
23	Excavate Floor Earth and place Crushed Rock	5/3/10	5/7/10	1.00																																						
24	Footings	5/24/10	6/4/10	2.00																																						
25	Foundation walls	6/7/10	6/18/10	2.00																																						
				T: 176.80	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M																

	Activity Name	Start Date	Finish Date	Duration (Work Weeks)	2009							2010							2011							
					J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
26	Floor Rough-in,Electrical, Plumbing	6/21/10	7/2/10	2.00																						
27	Utilities																									
28	Sewer	5/5/10	6/8/10	5.00																						
29	Temporary Electrical and Rough-in Electrical and Phone	5/17/10	6/18/10	5.00																						
30	Place Floor Slab	7/5/10	7/9/10	1.00																						
31	Erect Walls/Door Frames and Roof Trusses	7/12/10	8/6/10	4.00																						
32	Roofing	8/30/10	9/3/10	1.00																						
33	Windows and Doors	9/20/10	9/24/10	1.00																						
34	Exterior Wall Surfaces																									
35	Brick	9/20/10	10/15/10	4.00																						
36	Vinyl Siding	10/11/10	10/22/10	2.00																						
37	Interior Rough-in HVAC, Electrical, Plumbing																									
38	HVAC	8/18/10	10/5/10	7.00																						
39	Plumbing	8/26/10	9/22/10	4.00																						
40	Electrical (Fire Alarm, Phone and Electrical Panelboards and Wiring)	8/30/10	10/15/10	7.00																						
41	Wall Insulation	9/13/10	9/24/10	2.00																						
42	Drywall	9/27/10	10/22/10	4.00																						
43	Painting	10/25/10	11/12/10	3.00																						
44	Ceiling	12/6/10	12/17/10	2.00																						
45	Temporaty Heating	10/25/10	12/17/10	8.00																						
46	Finishes																									
				T: 176.80	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M

